

CAMPBREAK · DESIGN DECISIONS REGISTER

CampBreak design decisions register

Design Molecule Lab · designmolecule.com

DOCUMENT CONTROL

Document ID	CBK-DEC-001	Version	0.3
Status	Draft	Date	2026-10-03
Author	Amish Chadha	License	CERN-OHL-S-2.0
Project TRL	TRL 3 Proof of concept		
Repository	github.com/BoujeeEnjinia1701/campbreak		
Source	docs/06-design-decisions.md @ uncommitted		

REVISION HISTORY

Version	Date	Author	Change
0.3	2026-10-03	Amish Chadha	Open decision 1 decided (round 2, 1A) and recorded as CBK-DDR-004; no open decisions; weekly hose check added to items to confirm
0.2	2026-10-03	Amish Chadha	Amish's R9 decision 1A recorded (CBK-DDR-003); one new open decision: stow the delivery hose full
0.1	2026-10-03	Amish Chadha	Register opened at TRL 3; all decisions made under Amish's 2026-10-03 pre-approval

CampBreak design decisions register

Every design decision still to be made, and every decision made, in one place. Each decision is argued in full in its decision record under `docs/decisions/`; this register is the index Amish works from. The build plan (`docs/05-build-plan.md`) describes the design as it stands and does not list decisions.

■ Open decisions

None. Open decision 1 (stow the delivery hose full) was decided by Amish on 2026-10-03; see Decisions made and CBK-DDR-004.

■ To confirm when parts are bought

#	What to confirm	Why it matters	Source
1	The hand pump displaces at least 0.40 L per double stroke	R7 is met with only 2 % margin on flow; a smaller pump misses it	CBK-CAL-001, section A
2	The pump's flange hole pattern (150 mm square assumed), shaft height and handle socket	They set the stand plate holes and the lever hub bore	CBK-DDR-002, P5 and P6
3	The reel drum's bore suits a 25 mm spindle, and the swivel inlet's thread suits the 19 mm hose tail	Sets the spindle size or a sleeve	CBK-DDR-002, P7
4	The delivery hose's outside diameter is 28 mm or less	The 30 m hose fills the drum with only 8 % spare room	CBK-CAL-001, section G
5	The nozzle's jet orifice is 6 mm	Sets the flow, pressure and reach together	CBK-CAL-001, section A
6	The piezo sounder gives at least 95 dB(A) at 1 m	R3 is met with 0.5 dB margin	CBK-CAL-001, section B
7	The wheels have 20 mm bores and 75 mm hubs	Sets the axle, spacer and collar lengths	CBK-DDR-002, P2
8	The relief valve opens at 4 bar $\pm$ 0.5 bar	Pressure limit for the hose and fittings	CBK-DDR-001, D7
9	The foot valve's check holds the suction hose and pump full for a week, and the suction hose bends to 60 mm radius or less	The pump stays primed (R9); the stowed hose path has a 63 mm bend	CBK-DDR-003
10	The nozzle shut-off and the pump hold the full delivery hose for a week with no drip; the pull per person on a 10 % slope (about 101 N expected) is acceptable	R9 has only 3 s of margin and relies on the hose staying full; the pull is 1 N over the 100 N assumed sustainable	CBK-DDR-004

■ Value engineering

Value-engineering target: USD 1,600 (a hypothetical control target, not a limit). Estimated cost of the constructable design: USD 1,374 (USD 226 under the target). Main cost drivers and savings worth trying:

- The 24 heat alarms are the largest share (USD 420, USD 17.50 each). The board price is a prototype module estimate; a single board with the radio, controller and sounder driver, made in a batch, should fall to about USD 10 to 12 each at TRL 4.
- The station costs USD 317: steel frame and roof USD 157, alarm box with battery, siren and panel USD 105. Where a block already has a shaded structure, the station can be built against it and the frame dropped.
- The cart costs USD 637: pump USD 120, reel drum USD 95, hoses USD 83, wheels USD 69, frame USD 59, suction hose with the brass check foot valve USD 40. A reel welded from tube and sheet in the camp workshop could save about USD 50; a second-hand pump is worth trying if its displacement is checked.

■ Decisions made

Date	Decision	Decided by	Record
2026-10-03	Alarm relay: published star scheme on a sub-GHz band (alarm to station, one station broadcast to all alarms); no mesh; checked against Lumkani's patents before release	Amish, pre-approval: "I pre-approve the batch runs along with any recommendations you come up with."	CBK-DDR-001, D1
2026-10-03	Detection: rate of rise of 8 °C per minute over 60 s plus a 57 °C fixed back-up, thermistor below the box	Amish, same pre-approval	CBK-DDR-001, D2
2026-10-03	Alarm board specified by function and priced as a module; board design and firmware left to TRL 4	Amish, same pre-approval	CBK-DDR-001, D3
2026-10-03	Block kit of 24 alarms, one station and one cart	Amish, same pre-approval	CBK-DDR-001, D4
2026-10-03	Bought cast-iron semi-rotary pump, 25 mm ports, at least 0.40 L per double stroke	Amish, same pre-approval	CBK-DDR-001, D5
2026-10-03	No lithium cells: sealed lead-acid at the station, alkaline AA cells in the alarms (conservative; lithium iron phosphate only with evidence of safe charging at 45 °C and a recycling route)	Amish, same pre-approval	CBK-DDR-001, D6
2026-10-03	4 bar relief valve at the pump outlet, discharge down, hose rated 10 bar (conservative; raised only after a burst test of the bought hose and fittings)	Amish, same pre-approval	CBK-DDR-001, D7
2026-10-03	19 mm semi-rigid hose, 30 m on a reel, with a 6 mm jet and spray nozzle	Amish, same pre-approval	CBK-DDR-001, D8
2026-10-03	R9 kept at 3 min; stations sited within 70 m of every shelter with a drilled 30 s muster; R9 reported as not met on paper at 100 m	Amish, same pre-approval	CBK-DDR-001, D9
2026-10-03	First partner to approach: a camp management agency in the Cox's Bazar camps, Bangladesh, with the Bangladesh Fire Service and Civil Defence (first candidate, not agreed)	Amish, same pre-approval	CBK-DDR-001, D10
2026-10-03	Design for construction: welded tube frame, through axle in axle plates, legs and feet, handle, pump stand, lever extension, reel on uprights, connecting hose and relief tee, four-post station, fixings for the station fittings, hose tray and the alarm's plate and ties (P1 to P12)	Amish, same pre-approval	CBK-DDR-002
2026-10-03	budget_usd left at USD 1,600 as the value-engineering target; cost variations accepted	Amish: "I also accept any cost overruns or variations from the assumed scope cost."	CBK-DDR-001
2026-10-03	R9 (decision 1A): brass check foot valve so the pump stays primed; suction hose left coupled to the pump inlet with a cam-lever	Amish: "1A 2A 3A 4A 5A 6A 7A 8A 9A 10A 11A"	CBK-DDR-003

Date	Decision	Decided by	Record
	coupling and strapped along the left rail; drilled rule "go when two arrive" with a 30 s gather on the drill card, the station sign and in the build plan; 3 min target and "stations within 70 m of every shelter" kept as the siting margin. Result: 3.2 min at 100 m (not met, 11 s over), 2.7 min at 70 m		
2026-10-03	R9 (round 2, decision 1A): delivery hose and connecting hose stowed full of water behind the shut nozzle, refilled at the weekly check; no new parts. Result: 2.95 min (177 s) at 100 m, met with 3 s to spare; 2.5 min at 70 m; cart 103.4 kg; 101 N per person on a 10 % slope (1 N over the 100 N assumed sustainable); cost unchanged at USD 1,374	Amish: "i agree with all the 46 recommendations you provided. please proceed."	CBK-DDR-004

■ Safety

Safety: CampBreak includes a pressurised hand-pumped water line (relief valve at 4 bar, hose rated 10 bar) and a sealed lead-acid station battery. The kit is for small, early fires only; people leave first, and water is never used on burning oil or live wiring. Safety stops are listed in the build plan, section 6. It is an open engineering reference, not certified equipment.